

Hurricane / Tropical Storm Prep Checklist

Service Pros Installation Group (SPIG) | Facilities Management

Standing Readiness (Start of Season)

- Sandbags in stock (bottom-rack carpet protection, entry doors, flood-prone areas)
- 100 ft roll of plastic sheeting on hand
- Treated lumber on hand (to elevate carpet off floor)
- Plywood on hand
- Generator/backup power tested if site has one
- Emergency contact info current for all site employees

72 Hours Out (Watch Issued)

- Local manager begins this checklist

48 Hours Out

- All carpet/padding moved to racks/bins off the floor
- Product moved away from perimeter walls/windows toward building core
- Office equipment, computers, phones unplugged and moved away from windows
- Sandbags staged at entry doors and known flood points
- Plastic sheeting staged over immovable equipment
- Dumpster/roll-off emptied; area clear of loose debris
- Photos taken of building exterior/interior and inventory (pre-storm documentation)

24 Hours Out (Warning Issued)

- All vehicles removed from parking lot
- All outdoor items brought in (furniture, signage, trash receptacles, unsecured chock blocks)
- No pallet storage outside leased premises
- Dock doors and garage doors closed and locked
- Garage doors secured/boarded. Board windows only if completely necessary.
- Sump pumps in recessed truck wells checked; drains clear
- Electronics raised off the floor
- Blinds and interior doors closed and locked
- No candles or open flame
- Any known glass damage reported to J.R. Doyle immediately

Day-Of / Mandatory Evacuation

- Evacuate immediately once ordered — building clear within 2 hours
- No re-entry once secured
- All employees confirmed accounted for

Post-Storm

- Photograph any damage before moving anything (insurance documentation)
- Report damage to J.R. Doyle immediately
- Confirm full headcount

Maintained by J.R. Doyle, Facilities Manager — SPIG Lease Manager App